EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains at Sainagara phase-1 and surrounding areas in ward no:03, Attur
2	Amount of work portion	
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	Sri Anjan Kumar Y A
5	Agreement no	69 01-07-2019
6	No and date under which work order issued	EE(YNK.D)E-PMT-09/W.O/65/ 2019-20, dt:10/07/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	
14	Time now applied for	84 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	
17	Balance of work remaining work	No.
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	
21	Remarks of the EE and the daily rate of penalty proposed	Impose Penalty @ Rs 25/- day

Assistant Engineer

30/12/2019

Assistant Executive Engineer

30/12/19

30/12/2019

28/01/2020

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ